


# HOPE UNIVERSITY COLLEGE

## ADDIS ABABA, ETHIOPIA



## PROGRESS REPORT

Addis Ababa, June 14, 2010



**Change in projectmanagement:**

**After serving the Hope University College for 2,5 years. Niek Hoffius (on the left) is returning to The Netherlands to be with his family. Daniel de Witte (on the right) will take over. In the middle is Yewubdar one of the supervisors of ABBA architects**



**Service Centre (A),finished for 90%.**



**Classroom building (B), finished for 90%.**



**Fragment Classroom building (B), finished for 90%.**



**Management building (C), finished for 90%.**



**Multi purpose hall (D), finished for 40%.**



**Faculty Office (E), finished for 60%.**



**Class room building (H), finished for 60%.**



**Staff residence (H), finished for 60%.**



**Library (K), finished for 90%**



**Library landscape roof (K), finished for 90%.**

**Objectives:**

**As the staff of the HUC will start working the beginning of July, the objective is to finish phase one (buildings A,B,C and K) at the end of June.**

**Challenges:**

**As can be seen on the photo's the Hope University College is becoming magnificent. But still a lot has to be done. The challenges for the coming period are:**

- **Getting back on and keeping the schedule**
- **Anticipate on coming rainy season**
- **Upgrading and maintaining the quality level**
- **Start of total site work**
- **Getting budget for landscape**
- **Overcome the devaluation of the euro in relation to the budget**

**Addis Ababa, June 14, 2010**

**Daniel de Witte**