

HOPE UNIVERSITY COLLEGE

ADDIS ABABA, ETHIOPIA



Happy Ethiopian New Year!

PROGRESS REPORT

Addis Ababa, September 13, 2010



Group picture on the library: Staff of the consulting architect, contractor and some of the permanent Ethiopian laborers (40 out of 150).



Tree planting day. First tree planted by Dr. Minas Hiruy and Dr. Alamu. 150 seedlings of indigenous trees were planted for educational and landscape purposes.



Service centre (A), delivered.



Classroom building (B), delivered.



Fragment classroom building (B), delivered.



Management building (C), delivered.



Multipurpose hall (D), finished for 40%.



Faculty Office (E), delivered.



Classroom building (H), delivered.



Staff residence (H), delivered.



Entrance staff residence (H), delivered.



Library (K), delivered.



Library landscape roof (K), building delivered. (Flags of all other partners will be added.)



Interior library (K), building delivered.

Sports building:

The sports building will be transformed in to a workshop and laboratory building. To overcome the settlement issues the structure will be adjusted in cooperation with MH engineering.

Objectives:

Delivery of slates for the roof of the auditorium. Finishing the auditorium with high quality. Start the landscape, especially the entrance road and paths. Finish all the corrections and maintenance issues from the provisional acceptance of phase 1 and 2.

Challenges:

Timely delivery and clearance of the slates. Getting budget to realize the landscape design. Finish the accreditation procedure so education can start.

Addis Ababa, September 13, 2010

Daniel de Witte